

CONTROL PANEL TEST CERTIFICATE

Date: 16-01-2025

- PROJECT NO. : LE-243916
- PANEL SR. NO. : L-243914 to L-243921
- PANEL TYPE : FBD CONTROL PANEL PLATE
- QUANTITY : 08 NO.
- DRAWING NO. :
- CUSTOMER : ARK Scientific
- ORDER REF. :

THIS IS TO CERTIFY THAT THE ABOVE PANEL HAS BEEN TESTED AS FOLLOWS :

ROUTINE TEST

VALUES

- | | | |
|---|-------|------------|
| 1) OVERALL DIMENSION CHECK AS PER DRAWING | - | OK |
| 2) ASSEMBLY WORK CHECK AS PER DRAWING | - | OK |
| 3) INSULATION RESISTANCE TEST WITH 1000 V DC MEGGER BEFORE H.V TEST | | |
| (A) Between Phase | R&Y - | >200M |
| | Y&B - | >200M |
| | B&R - | >200M |
| (B) Between Phase / Neutral & Earth | R&N - | >200M |
| | Y&N - | >200M |
| | B&N - | >200M |
| | R&E - | >200M |
| | Y&E - | >200M |
| | B&E - | >200M |
| 4) H.V TEST AT 2.5KW FOR 60 SEC | | |
| (A) Between R, Y, B, N Shorted & Earth | - | WITH STOOD |
| 5) INSULATION RESISTANCE TEST WITH 1000V DC MEGGER AFTER H.V TEST | | |
| (A) Between Phases | R&Y - | >200M |
| | Y&B - | >200M |
| | B&R - | >200M |
| (B) Between Phase / Neutral & Earth | R&N - | >200M |
| | Y&N - | >200M |
| | B&N - | >200M |
| | R&E - | >200M |
| | Y&E - | >200M |
| | B&E - | >200M |



• **IN PRESENCE OF :** Mr. Jinan Lodaya
: Mr. Shubham Kute

: The warranty is subject to the provision of proper usage, maintenance and operation. It Does not cover unforeseen accidents like fire, site supply voltage, accidental damage, Inefficient maintenance and thefts.

Note : This is software generated document hence no signature is required.